

~~CONFIDENTIAL~~**DISPATCH**

CLASSIFICATION

PROCESSING

TO	Chief, FE ATTN: Director of Logistics	PROPOSED	ACTION	ACCOMPLISHED
INFO.	Chief of Station, [REDACTED] 25X1A		MARKED FOR INDEXING	
FROM	Chief of Station, [REDACTED] 25X1A		NO INDEXING REQUIRED	
SUBJECT	Support/Engineering Construction Progress Report		ONLY QUALIFIED HEADQUARTERS DESK CAN JUDGE INDEXING	
			ABSTRACT	
			MICROFILM	

## ACTION REQUIRED - REFERENCES

For your information:

1. PROJECT: Commo and Opns. Facility, [REDACTED] 25X1A

25X1A Construction Contractor: [REDACTED] Co., Ltd.

25X1A Title I Contractor: [REDACTED] Inc. 25X1A

25X1A Title II Contractor: [REDACTED] Inc.

Const Contract No: [REDACTED] 25X1A  
 Date of Contract: 15 May 1963  
 Notice to Proceed: 14 July 1963  
 Time for Completion: 150 Calendar days

25X1A Contracting Office: [REDACTED]  
 Procurement Office: [REDACTED]

2. As of 26 July 1963 the following percent of work was completed on the work elements specified.

Work Elements	% Compl.	Wt%	Total Project % Completion
1. Site preparation, dismantle w/temp, work	100	2.5	2.5
2. Excav. & backfill w/sodding & over seeding	45	4.7	2.3
3. Concrete work w/concrete side walk	39	9.1	3.5
4. Security fence & chain-link	22	4.2	1.2
5. Carpentry work w/mill work	38	24.3	8.6
6. Sheet metal work w/roofing & siding	0	7.4	0
7. Water supply system w/plumbing	25	2.1	0.5
8. Sewer line & sanitary	13	4.7	0.6
9. Finish carpentry (door, window & hardware)	0	2.4	0.5

DOG 3 REV DATE 06/10/81  
 ORIG COMP - GPI 35 TYPE 01  
 ORIG CLASS 5 PAGES 2 REV CLASS REFERENCE TO  
 JUST 22 NEXT REV 2011 AUTH: HR 70-2

DATE TYPED

8 August 63

DATE DISPATCHED

9 AUG 1963

DISPATCH SYMBOL AND NUMBER

25X1A

HEADQUARTERS FILE NUMBER

25X1A

~~CONFIDENTIAL~~  
~~SECRET~~

25X1A

L - Reg.  
 1 - FE ENGR

ORIGINATING		
OFFICE	OFFICER	EXT.
[REDACTED]	FE ENGR	485
COORDINATING		
OFFICE SYMBOL	DATE	OFFICER'S NAME
RELEASING		
OFFICE SYMBOL	DATE	OFFICER'S SIGNATURE

**DISPATCH**

~~CONFIDENTIAL~~

CONTINUATION OF  
DISPATCH

CLASSIFICATION

DISPATCH SYMBOL AND NO.

25X1A

~~SECRET~~

Work Elements

<u>% Compl.</u>	<u>WT%</u>	<u>Total Project % Completion</u>
0	2.1	0
6	19.1	1.1
0	1.7	0
0	11.5	0
0	1.2	0
0	2.4	0
0	0.6	0
100%		20.3%

25X1A

25X1A

4. [REDACTED] has just undergone the wettest construction season in history, according to knowledgeable sources. However, the rainy season is now over and good weather is expected. Despite prior delays completion of the work is expected before the scheduled date of 11 December 1963 provided Government Furnished Materials arrive on time. An analysis of GFM for underground soil, waste and vent plumbing, outside water supply system, and domestic hot and cold water piping has been made by the Title II Contractor and some discrepancies have come to light. Adjustments are being made. The 100 KW GM generator is expected to arrive at [REDACTED] by sea the first week in September.

25X1A

5. Some nine (9) change orders have been negotiated. These are mostly minor field changes. The guard house has been relocated at no additional cost to the contract. A proposal will be obtained on an exploratory basis for adding a fourth wing including foundations, floor slab and structure without interior finish. FE Engineer concurs in addition of fire walls in the attic, and the use of locally manufactured plywood in lieu of unsuitable salvaged board for interior trim.

6. Financial status of this project will be reported when received from the Contracting Officer.

25X1A

DISTRIBUTION:

Orig & 1 - Addressee

1 - [REDACTED]

25X1A

~~CONFIDENTIAL~~